

GAS TESTING AND PURGING (NON-DOMESTIC)



Reference

JM4412 - Barnehurst Gas

certificate No

00001225

Business Details

Name: Southern Counties Services Limited
 Address: Unit 13, Saxon Business Centre
 41-59 Windsor Avenue
 London
 Postcode: SW19 2RR
 Tel No: 02086401706

Gas Safe Registration No:

5	9	1	5	5	0
---	---	---	---	---	---

Gas Safe ID card serial No: 4432772

Issued by: William Stevens

Client Details

Name: MyTime Active
 Address: Crofton Halls
 27 Crofton Road
 Orpington, Kent
 Postcode: BR3-8QE
 Received by (Signature):

Tel No:

Installation Details

Name: MyTime Active
 Address: Barnehurst Golf Course
 Mayplace Road East
 Bexleyheath, Kent
 Postcode: DA7-6JU
 Tel No:

Strength test details

State test method Pneumatic (P) or Hydrostatic (H)	P
Installation - New (N) - New extension (NE) - Existing (E)	N
Have components not suitable for strength testing been removed or isolated from installation as necessary (YES/NA)	NA
Calculated strength test pressure (STP) (mbar/bar)	
Test medium - air, nitrogen, water etc.	
Stabilisation period (minutes)	
Strength test duration (STD) (minutes)	
Permitted pressure drop (% STP)	
Calculated pressure drop (mbar/bar)	
Findings	
Actual pressure drop (mbar/bar)	
Strength test pass or fail	N/A

Tightness test details

Gas type - Natural Gas (NG), Liquefied Petroleum Gas (LPG)	NG
Installation - New (N) - New extension (NE) - Existing (E)	E
Could weather changes in temperature affect test? (Yes*No)	NO
Meter type (Diaphragm, rotary etc.)	Diaphragm
Meter designation (U16, U40, P7 etc.)	U40
Meter bypass installed (Yes/No)	NO
Installation Volume (IV) Gas meter (m³)	0.067
Installation pipework & fittings (m³)	0.585
Total IV (m³)	0.1255
Test medium - fuel gas, air	Gas
Tightness test pressure (TTP) mbar/bar	20.0
Pressure gauge type (water, high SG, electronic etc.)	High SG
MPLR m³/hr (IGE/UP/1) or MAPD mbar (IGE/UP/1)	0.7
Let-by test period existing installations (minutes)	5
Stabilisation period (minutes)	5
Tightness test duration (TTD) (minutes)	3
Inadequately ventilated areas to check? Yes/No	YES
Is barometric pressure correction necessary? Yes/No	NO
Findings	
Actual pressure drop (if any) mbar	00.00
Actual leak rate m³/hr**	00.00
Have inadequately ventilated areas been checked? Yes/No	YES
Tightness test pass/fail	Pass

Purging procedure details

Has a risk assessment been carried out? Yes/No	NA
Has a written procedure for the purge been prepared? Yes/No	NA
Have NO SMOKING signs etc been displayed as necessary?	NA
Have persons in the vicinity of the purge been advised accordingly	NA
Have all appropriate valves to and from the section of pipe been labeled?	NA
Where Nitrogen gas is being used for an indirect purge have the gas cylinders been checked/verified for their correct content?	NA
Are suitable fire extinguishers available in case of an incident?	NA
Are two way radios (intrinsically safe) available? Yes/NA	NA
Are all electrical bonds fitted as necessary?	NA
Calculate purge volume Gas meter (m³)	
Installation pipework and fittings (m³)	
Total purge volume (m³)	
Is gas detector/oxygen measuring device as appropriate, intrinsically safe?	NA
Findings	
Carry out purge noting final test criteria readings (O2% or LFL%)	
Purge pass or fail	N/A

Indicate work undertaken: Strength test Tightness test Purge

DECLARATION OF GAS SAFETY - I confirmed that all of the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and use) Regulations, industry standards and procedures.

Gas operative's signature

Responsible person's signature

Date Tue-22-12-2020

Attention: Where additional safety checks have been necessary to ensure the gas system is safe, the responsible person has been informed and has accepted the results. The installation has been left operational

NOTIFICATION OF UNSAFE GAS INSTALLATION confirm that all of the above work described this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and use) Regulations, industry standards and procedures. However, an unsafe gas installation has been identified, details of which are listed on a separate Warning/Advice Notice.

Gas operative's signature _____

Responsible person's signature _____

Date _____

MPLR=Maximum Permitted Leak Rate MAPD=Maximum allowable Pressure Drop